

**CITY OF MERCED PROJECT NO. 117039
CHANGE ORDER NO. 3**

DATE: 10/03/2022

PROJECT NAME: G Street Improvements Childs Ave to 13th St

PROJECT LOCATION: Merced, California

CONTRACTOR: Rolfe Construction

ADDRESS: 3573 Southern Pacific Ave, Atwater, CA 95301

REASON FOR CHANGE ORDER:

Additional scope of work being added to project. Extra work includes curb and gutter replacement, 10" water main replacement on G St, and extension of storm sewer on intersection of G St and S. Childs Ave to remove "bubble up" curb and gutter inlets.

THE NUMBER OF WORKING DAYS WILL BE ADJUSTED AS FOLLOWS: None

SKETCH / BACKUP ATTACHED: Yes

DESCRIPTION OF CHANGE:

| No. | Description | Unit | Unit Price | Qty. | Total |
|-----|--|------|--------------|------|---------------|
| 1. | Credit for Bid Item 26 Concrete C&G Install | LF | \$225.00 | 50 | (\$11,250.00) |
| 2. | Credit for Bid Item 41 Install New Tree Wells | EA | \$4,169.00 | 14 | (\$58,366.00) |
| 3. | Additional LF for Bid Item 26 Concrete C&G Install | LF | \$123.70 | 154 | \$19,049.80 |
| 4. | Additional LF for Bid Item 13 Remove C&G | EA | \$34.00 | 104 | \$3,536.00 |
| 5. | Addition of Storm Drain | LS | \$237,877.00 | 1 | \$237,877.00 |
| 6. | Addition of replacement of 10" Water main | LS | \$275,880.00 | 1 | \$275,880.00 |

Total added cost for Schedule "A" on change order 3: \$466,726.80

ORIGINAL CONTRACT AMOUNT: \$ 2,531,371.00
CHANGE ORDER #1 AMOUNT: \$ -(98,500.00)
CHANGE ORDER #2 AMOUNT: \$ 8,392.00
CHANGE ORDER #3 AMOUNT: \$ 466,726.80
TOTAL PROJECT COST TO DATE: \$ 2,907,989.80

301837 PO 144069
 FUNDS/ACCOUNTS VERIFIED:
 450-1104-637.65-00-117039 (100%) \$ 466,726.80
Total: \$ 466,726.80

7/10/22 2/15/23
 FINANCE OFFICE DATE V-864
 Funds available contingent upon cc approval of additional contingency. etc 2/14/23
 FL 2/14/23

ACCEPTED _____ DATE 10/4/22
 JORGE C. AVELAR-PROJECT MANAGER – ROLFE CONSTRUCTION INC.

RECOMMENDED _____ DATE 01/31/2023
 (CITY ENGINEER)

RECOMMENDED _____ DATE 2-1-23
 (PROJECT CHAMPION)

APPROVED _____ DATE 2/8/23
 (CITY ATTORNEY)

AUTHORIZED Stephanie Blutz DATE 2/16/22
(CITY MANAGER)

ATTESTED Alejandra Medina DATE 2/21/22
(ASSISTANT/DEPUTY CITY CLERK) (SEAL)

