

**CITY OF MERCED PROJECT NO. 117039  
CHANGE ORDER NO. 2**

**DATE:** 8/10/2022

**PROJECT NAME:** G Street Improvements Childs Ave to 13<sup>th</sup> St

**PROJECT LOCATION:** Merced, California

**CONTRACTOR:** Rolfe Construction

**ADDRESS:** 3573 Southern Pacific Ave, Atwater, CA 95301

**REASON FOR CHANGE ORDER:** Additional scope of work being added to project. Storm sewer to possibly be extended on G St to remove "bubble up" curb and gutter inlets. Potholing required to verify alignment.

**THE NUMBER OF WORKING DAYS WILL BE ADJUSTED AS FOLLOWS:** None

**SKETCH / BACKUP ATTACHED:** Yes

**DESCRIPTION OF CHANGE:**

No.	Description	Unit	Unit Price	Qty.	Total
1.	Labor-3 Persons/ 2 Days	LS	\$4,992.00	1	\$4,992.00
2.	Equipment-Compressor, Jackhammer, Truck & Vac Trailer	LS	\$2,200.00	1	\$2,200.00
3.	Material	LS	\$200.00	1	\$200.00
4.	Traffic Control	LS	\$1,000.00	1	\$1,000.00

**Total added cost for Schedule "A" on change order 1:** 8,392.00 /

**ORIGINAL CONTRACT AMOUNT:** \$ 2,531,371.00  
**CHANGE ORDER #1 AMOUNT:** \$ (-98,500.00)  
**CHANGE ORDER #2 AMOUNT:** \$ 8,392.00  
**TOTAL PROJECT COST TO DATE:** \$ 2,441,263.00

30/837 PO#144069  
 FUNDS/ACCOUNTS VERIFIED:  
 450-1104-637.65-00-117039 (100%) \$8,392.00  
Total: \$ 8,392.00

*[Signature]* 9/8/22  
 FINANCE OFFICE DATE  
 Funds available. w/c 9/2/22  
 9/17/22

ACCEPTED *Jorge C. Avelar* DATE 8/10/22  
 ROLFE CONSTRUCTION INC. (JORGE AVELAR-PM)

RECOMMENDED *[Signature]* DATE 08/11/2022  
 (CITY ENGINEER)

RECOMMENDED *[Signature]* DATE 8-12-22  
 (PROJECT CHAMPION)

APPROVED *[Signature]* DATE 8/18/2022  
 (CITY ATTORNEY)

AUTHORIZED *Stephanie Klitz* DATE 9/12/22  
 (CITY MANAGER)

ATTESTED *Alyson Medina* DATE 9/13/22  
 (ASSISTANT/DEPUTY CITY CLERK)

