

**CITY OF MERCED PROJECT NO. 114060**  
**CHANGE ORDER NO. 1**

**DATE:** January 28, 2016

**PROJECT NAME:** Public Works Corp Yard Fleet Shop Upgrade

**PROJECT LOCATION:** Merced, California

**CONTRACTOR:** D L Batty, Inc.

**ADDRESS:** 31031 Donald Avenue Madera, CA 93636

**REASON FOR CHANGE ORDER:**

Unstable soil conditions were encountered during construction which necessitated additional excavation and backfill. The existing sewer line had to be relocated due to the additional excavation depth, as well as a new trench to accommodate electrical lines.

**THE NUMBER OF WORKING DAYS WILL BE ADJUSTED AS FOLLOWS:** 20

**SKETCH ATTACHED:** No

**DESCRIPTION OF CHANGE:**

A. Install and compact 1,000 cubic yards of sand	\$	62,100.00
B. Remove 433 yards of soil	\$	19,228.00
C. Remove and install 4" sewer line	\$	5,117.50
D. Electrical trench saw cut, trench, backfill asphalt patch	\$	3,737.50

**Total for Change Order 1: \$ 90,183.00**

<b>ORIGINAL CONTRACT AMOUNT:</b>	\$	193,419.60
<b>CHANGE ORDER #1 AMOUNT:</b>	\$	90,183.00
	\$	<u>283,602.60</u>

**FUNDS/ACCOUNTS VERIFIED:**  
670-1103-637.65-00-114060 \$ 90,183.00

**TOTAL PROJECT COST TO DATE:**

\_\_\_\_\_  
FINANCE OFFICE

\_\_\_\_\_  
DATE

ACCEPTED

  
\_\_\_\_\_  
(CONTRACTOR)

DATE: 1-28-16

RECOMMENDED

  
\_\_\_\_\_  
(CITY ENGINEER)

DATE: 1/28/16

RECOMMENDED \_\_\_\_\_ DATE: \_\_\_\_\_  
(PROJECT CHAMPION)

APPROVED Ken Ayell DATE: 2/4/16  
(CITY ATTORNEY)  
*(City Council approval necessary)*

AUTHORIZED \_\_\_\_\_ DATE: \_\_\_\_\_  
(CITY MANAGER)

ATTESTED \_\_\_\_\_ DATE: \_\_\_\_\_  
(ASSISTANT/DEPUTY CITY CLERK)  
(SEAL)

D L Batty, Inc.

31031 Donald Ave.  
CA 93636

## CHANGE ORDER

Date	Estimate #
1/15/2016	27

Name / Address
Corp Yard Fleet Shop Upgrade

Description	Qty	Rate	Total
****REVISED****			
ADDITIONAL WORK REQUIRED AND REQUESTED BY CITY OF MERCED			
Provide, install and compact 1000 X \$54.00 cubic yards of sand		54,000.00	54,000.00
Remove 433 yards of soil		16,720.00	16,720.00
Remove and reinstall 4" sewer line		4,450.00	4,450.00
Electrical trench saw cut, trench, backfill asphalt patch		3,250.00	3,250.00
D L Batty, Inc. overhead 15%		11,763.00	11,763.00
		<b>Total</b>	\$90,183.00