

**CITY OF MERCED PROJECT NO. CP250064
CHANGE ORDER NO. 2**

DATE: September 23, 2025

PROJECT NAME: Craig Drive Sewer Main

PROJECT LOCATION: Merced, California

CONTRACTOR: Mid Cal Pipeline & Utilities, Inc.

ADDRESS: 6931 Mariposa Way Merced, CA 95344

REASON FOR CHANGE ORDER:

Plans and bid schedule missed water service on G st replacement as well as a fire hydrant at the cul de sac on Craig Dr. After demo it was discovered two parcels had water services of 1.5". Service size change is required.

THE NUMBER OF WORKING DAYS WILL BE ADJUSTED AS FOLLOWS: 35 days. PCO #2-#5

SKETCH ATTACHED: NO

CHANGE ORDER NO. 2

DESCRIPTION OF CHANGE:	Unit	Quantity	Unit Price	Amount
1. Replace 12" DIP	LF	22	\$ 130.78	\$ 2,877.16 ¹⁵ [Ⓢ]
2. 8" Gate Valve	EA	1	\$ 2,500.00	\$ 2,500.00
3. 12" Gate Valve	EA	1	\$ 7,000.00	\$ 7,000.00
4. Fire Hydrant Assembly w/6" Gate Valve	EA	1	\$ 12,000.00	\$ 12,000.00
5. 1" Water Service	EA	-2	\$ 1,700.00	\$ (3,400.00)
6. 1 1/2" Water Service	EA	2	\$ 3,308.55	\$ 6,617.10
Total for Change Order:				\$ 27,594.22 ⁵ [Ⓢ]

ORIGINAL CONTRACT AMOUNT: \$ 393,550.00
 CHANGE ORDER #1 AMOUNT: \$ 31,320.00
 CHANGE ORDER #2 AMOUNT: \$ 27,594.22 ⁵

TOTAL PROJECT COST TO DATE: \$ 452,464.22 ⁵
 FUNDS/ACCOUNTS VERIFIED: 1503
 60006065-591003 \$ 27,594.22 ⁵ [Ⓢ]

M. V. [Signature]
 FINANCE OFFICE DATE 10/14/25
 6001
 DATE 10-720

CP250064-WS-COP-CP Infr
 Funds available use 10/7/25
 R 10/8/25

ACCEPTED *[Signature]* DATE: 9/24/2025
 (CONTRACTOR)


RECOMMENDED *[Signature]* DATE: 9/24/25
 (CITY ENGINEER)

RECOMMENDED *[Signature]* DATE: 9-25-25
 (PROJECT CHAMPION)

APPROVED *[Signature]* DATE: 9-25-25
 (CITY ATTORNEY)

AUTHORIZED *[Signature]* DATE: 10/15/25
 (CITY MANAGER)

ATTESTED *[Signature]* DATE: 10/15/25
 (ASSISTANT DEPUTY CITY CLERK)



0 * *
 24 * 377 * 15 *
 3 * 217 * 10 *
 27 * 594 * 25 *
 0 * *



Address
 6931 Mariposa Way • Merced, CA 95341
 Mailing Address
 P.O. Box 2406 • Merced, CA 95344
 Office: (209) 383-7473
 Fax: (209) 383-7477
midcalpipeline@gmail.com

PCO#04 - Additional Materials per RFI #4

Job Name: City of Merced - Craig Drive Sewer

Job Address: Craig Drive Job #: CP250064

Job Contact: A Vang Date: 08/27/25

Description of Work Performed	MCP Employee	Class	Hours	Rate	Total	
PCO #4 Additional Materials per RFI #4 Response and RFP from Vanessa Mendoza 8/27/25.						
						\$ -
						\$ -
						\$ -
						\$ -
						\$ -
Total Labor				\$	-	

Quantity	Description	Rate	Per	Total
22	12" Ductile Iron Pipe	\$ 113.72	LF	\$ 2,501.87
			15% Markup	\$ 375.28
			Total Materials	\$ 2,877.15

LINE ITEM ADJUSTMENT

1	8" Gate Valve	\$ 2,500.00		\$ 2,500.00
1	12 Gate Valve	\$ 7,000.00		\$ 7,000.00
1	Fire Hydrant Assembly & 6" Gate Valve	\$ 12,000.00	-	\$ 12,000.00

3 ADD DAYS No Cost

Subtotal Materials & Equipment \$ 24,377.15

Total Labor Mid Cal	\$	-
Total Materials & Equipment	\$	24,377.15
Total	\$	24,377.15

