

AMENDMENT MODIFICATION SUMMARY - (E-76)

CALIFORNIA DEPARTMENT OF TRANSPORTATION

FEDERAL AID PROGRAM

DLA LOCATOR: 10-MER-0-MER
 PREFIX: CML
 PROJECT NO: 5085(059)
 SEQ NO: 6
 STATE PROJ NO: 1022000097L-N
 ALT. PROJ NO:
 AGENCY: MERCED
 ROUTE:
 DISASTER NO:
TIP DATA
 MPO: MCAG
 FSTIP YR: 21/22
 STIP REF: 205-0000-0318
 FSTIP ID CMAQ21-04

PROJECT LOCATION:
 ALONG THE FOLLOWING CORRIDORS WITHIN THE CITY OF MERCED: R ST, M ST, G ST, OLIVE AVE AND YOSEMITE AVE.
 TYPE OF WORK:
 MERCED TRAFFIC SIGNAL SYNCHRONIZATION PROJECT. TRAFFIC SIGNALS
 FED RR NO'S:
 PUC CODES:
 PROJ OVERSIGHT: ASSUMED/LOCAL ADMIN
 ENV STATUS / EIS 07/12/2023
 RW STATUS / DT: 1 07/15/2024
 INV RTE:
 BEG MP:
 END MP:
 BRIDGE NO:
 PREV AUTH / AGREE DATES:
 PE:
 R/W:
 CON:
 SPR:
 MCS:
 OTH:
 PROJECT END DATE (PED): 01/29/2028

PROG CODE	LINE NO	IMPV TYPE	FUNC SYS	URBAN AREA	URB/RURAL	DEMO ID
M400	10	15				
Z400	30	24				
Z400	31	17				

FUNDING SUMMARY

PHASE		PROJECT COST	FEDERAL COST	AC COST
PE	PE PREV. OBLIGATION	\$325,361.00	\$211,365.00	\$0.00
	PE THIS	\$0.00	\$0.00	\$0.00
	PE SUBTOTAL	\$325,361.00	\$211,365.00	\$0.00
R/W	RW PREV. OBLIGATION	\$0.00	\$0.00	\$0.00
	RW THIS REQUEST	\$0.00	\$0.00	\$0.00
	RW SUBTOTAL	\$0.00	\$0.00	\$0.00
CON	CON PREV. OBLIGATION	\$1,122,125.00	\$993,417.00	\$0.00
	CON THIS REQUEST	\$277,873.00	\$246,000.00	\$0.00
	CON SUBTOTAL	\$1,399,998.00	\$1,239,417.00	\$0.00
OTH	OTH PREV. OBLIGATION	\$0.00	\$0.00	\$0.00
	OTH THIS REQUEST	\$0.00	\$0.00	\$0.00
	OTH SUBTOTAL	\$0.00	\$0.00	\$0.00
TOTAL:		\$1,725,359.00	\$1,450,782.00	\$0.00

STATE REMARKS

12/06/2021 SEQ1: RFA PE (7-I is attached)

12/14/2021 * SEQ 1: Authorizing \$211,365.00 in CMAQ federal funds for PE phase.

07/28/2023 Sequence #2 is a request to extend the project end date (PED) from 10/01/23 to 9/30/24. The first request for an extension was declined on 6/06/23 without prejudice. The project was delayed by a slow environmental process. The FTIP ID was entered into the record as requested by FHWA in an email dated 12/30/21. This request was deferred until the local agency's unique entity identifier (UEI) was entered into FMIS. There are no other actions requested.

08/04/2023 Sequence #3 is a resubmittal of Sequence #2 that inadvertently did not update the project end date to 9/30/24. There are no other changes.

06/28/2024 SEQ #4: RFA CON, EPSP authorization is in the package. DBE=21%, QAP=4/22/22. RW Cert is attached separately as it was received last.

07/24/2024 SEQ 4: CON initial authorization. Obligating \$993,417 of Z400 funds to CON. CE is not being requested. Effective this sequence, PED is set to 01/06/26.

09/08/2025 Sequence #5 is a request to extend the project end date (PED) from 1/06/26 to 1/29/28. The project has been delayed to downsize the project scope to coincide with the obligated funding after bids were rejected twice as too costly. There are no other actions requested.

04/30/2026 SEQ6: AMOD due to Award. Agency is adding \$246k in funds. MCAG letter of support is attached.

05/20/2026 Seq 6 - Add CON/CE funding of \$246k. Post programming change approved by MCAG.

FEDERAL REMARKS

AUTHORIZATION

AUTHORIZATION TO PROCEED WITH REQUEST: OTH
FOR: CON/CE ADJUSTMENT
DOCUMENT TYPE: AMOD

PREPARED IN FADS BY: NORIEGA, JASMINE
REVIEWED IN FADS BY: BODDU, AKSHITHA
SUBMITTED IN FADS BY: KE, RICHARD
PROCESSED IN FADS BY: SIGNATURE; NOT_REQUIRED
E-76 AUTHORIZED DATE IN FMIS JIYOUNG AHN

ON 2026-04-30 948-3755
ON 2026-05-13 591-2000
ON 2026-05-20 FOR CALTRANS
ON 2026-05-20 FOR FHWA
ON 2026-05-27 18:33:38.0

SIGNATURE HISTORY FOR PROJECT NUMBER 5085(059) AS OF 07/13/2026

FHWA FMIS SIGNATURE HISTORY			
MOD #	SIGNED BY	SIGNED ON	
5	WAI HAYS	05/27/2026	
	WAI HAYS	05/27/2026	
	JIYOUNG AHN	05/27/2026	
4	WAI HAYS	09/15/2025	
	WAI HAYS	09/15/2025	
	JIYOUNG AHN	09/15/2025	
3	WAI HAYS	08/15/2024	
	WAI HAYS	08/15/2024	
	GRACE REGIDOR	08/21/2024	
2	WAI HAYS	08/07/2023	
	WAI HAYS	08/07/2023	
	RICARDO POMALES	08/08/2023	
1	WAI HAYS	07/31/2023	
	WAI HAYS	07/31/2023	
	RICARDO POMALES	07/31/2023	
0	SHUN HUEY	12/29/2021	
	SHUN HUEY	12/29/2021	
	GRACE REGIDOR	12/30/2021	

FHWA FMIS 3.0 SIGNATURE HISTORY

CALTRANS SIGNATURE HISTORY		
DOCUMENT TYPE	SIGNED BY	SIGNED ON
AMEND/MOD	KE, RICHARD	05/20/2026